

8 FEB 1984

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT
FOR PERIOD ENDING 8 FEBRUARY 19841. Progress Report Tasks Assigned by the DCI/DDCI:

None

2. Items or Events of Major Interest that have Occurred During the Preceding Week:

Northside Utility Line Project - The contractor has installed the first two electrical manholes from the North Loading Dock area. It was possible to relocate Manhole No. 1 precluding the need for blasting at that point and additional rock has not been discovered to date. The contractor experienced shoring problems during excavation for the steam line beneath the North Loading Dock and must re-excavate. All of the prefabricated steam piping is expected to be on site this week.

To date, the contractor has installed approximately 500 feet of the total of 1,300 feet of underground electrical ductbank and 400 feet of the 1,600 foot total run of underground chilled water lines. No steam lines have been installed. The contractor has installed approximately 60% of the chilled water piping on the power plant roof and 75% of steam and condensate lines within the power plant.

The roadway in front of the P&P Building was closed without incident on 1 February 1984, and the contractor has begun excavation work in the road. The hours the one-lane service road behind the P&P Building is inbound to the West Parking Lot have been changed to 0630 to 1500 hours vice the original 0700 to 1500 hours. (U)

STAT

3. Significant Events Anticipated During the Coming Week:

None

STAT